PMU Name: Inclusive Connectivity and Development Project

	Ongoing projects as at 30.09.2026									
S.No.	**Project Name**	**Length (km)**	**Width (m)**	**Date of Commencement**	**Target Completion Date**	**Revied Completion Date**	**Description**	**Progress as at 30.09.2026**	**Progress Photographs (Photo1)**	**Progress Photographs (Photo2)**
	Component 1.1a-(Improvement of rural roads)									
1	Rehabilitation/Improvement and maintenance of 14.45 km rural roads in Embilipitiya Divisional Secretariate Rathnapura district Sabaragamuwa Province.(010/1)	14.826	3-5.0	03.02.2022	02.02.2023	13.11.2023		100.00%		
2	Rehabilitation/Improvement and maintenance of 11.65 km rural roads in Embilipitiya Rathnapura district Sabaragamuwa Province.(010/2)	11.474	3-5.0	03.02.2022	02.02.2023	31.10.2023		100.00%		
3	Rehabilitation/Improvement and maintenance of 30.12 km rural roads in Rathnapura Rathnapura district Sabaragamuwa Province.(010/3)	30.400	3-4.0	07.02.2022	06.08.2023	07.05.2024		100.00%		
4	Rehabilitation/Improvement and maintenance of 20.12 km rural roads in Pallmadulla , Rathnapura district Sabaragamuwa Province.(010/4)	19.908	3-4.5	07.02.2022	06.06.2023	17.04.2024		100.00%		
5	Rehabilitation/Improvement and maintenance of 13.80 km rural roads in Matale district Central Province.(191/1)	14.510	3-3.6	08.04.2022	05.06.2023	-		100.00%		
6	Rehabilitation/Improvement and maintenance of 37.28 km rural roads in Matale district Central Province.(191/2)	37.001	3-6.2	08.04.2022	06.12.2023	25.09.2024		100.00%		
7	Rehabilitation/Improvement and maintenance of 11.87 km rural roads in Matale district Central Province.(198/1)	12.142	3-3.5	08.04.2022	08.06.2023	23.03.2025	Work completed and already handed over to road ownership	100.00%		

S.No.	Project Name	Length (km)	Width (m)	Date of Commencement	Target Completion Date	Revied Completion Date	Description	Progress as at 30.09.2026	Progress Photographs (Photo1)	Progress Photographs (Photo2)
8	Rehabilitation/Improvement and maintenance of 25.30 km rural roads in Matale district Central Province.(198/2)	25.220	3-5.2	08.04.2022	09.10.2023	12.04.2025		100.00%		
9	Rehabilitation/Improvement and maintenance of 16.36 km rural roads in Anuradhapura district North Central Province.(199/1)	16.537	3.5	07.06.2022	06.10.2023	08.10.2023		100.00%		
10	Rehabilitation/Improvement and maintenance of 12.85 km rural roads in Anuradhapura district North Central Province.(199/2)	13.923	3.5	07.06.2022	08.08.2023	17.12.2023		100.00%		
11	Rehabilitation/Improvement and maintenance of 25.82 km rural roads in Anuradhapura district North Central Province.(200/1)	26.790	3.5	07.06.2022	06.02.2024	02.06.2024		100.00%		
12	Rehabilitation/Improvement and maintenance of 26.55 km rural roads in Anuradhapura district North Central Province.(200/2)	26.182	3.5	07.06.2022	08.04.2024	07.05.2024		100.00%		
13	Rehabilitation/Improvement and maintenance of 27.13 km rural roads in Kurunegala district North Western Province.(201/1)	27.130	3.5	31.10.2022	02.07.2024	29.04.2025	Works on going. EOTs under evaluation. Notice to correcect issued.	88.21%		
14	Rehabilitation/Improvement and maintenance of 29.17 km rural roads in Kurunegala district North Western Province.(201/2)	31.980	3.5	31.10.2022	02.10.2024	26.09.2025		71.16%		
15	Rehabilitation/Improvement and maintenance of 23.42 km rural roads in Kurunegala district North Western Province.(202/1)	20.250	3.5	31.10.2022	02.05.2024	17.08.2025		100.00%		

S.No.	Project Name	Length (km)	Width (m)	Date of Commencement	Target Completion Date	Revied Completion Date	Description	Progress as at 30.09.2026	Progress Photographs (Photo1)	Progress Photographs (Photo2)
16	Rehabilitation/Improvement and maintenance of 32.28 km rural roads in Kurunegala district North Western Province.(202/2)	31.980	3.5	26.10.2022	26.06.2024	23.08.2024	Work completed and already handed over to road ownership	100.00%		
17	Rehabilitation/Improvement and maintenance of 17.5 km rural roads in Monaragala District Uva Province. (205/1)	17.827		04.07.2023	05.03.2025	14.05.2025		100.00%		
18	Rehabilitation/Improvement and maintenance of 14.7 km rural roads in Monaragala District Uva Province. (205/2)	13.870	3.5	10.07.2023	09.02.2025	-		100.00%		
19	Rehabilitation/Improvement and maintenance of 13.2 km rural roads in Monaragala District Uva Province. (205/3)	12.006	3.5	04.07.2023	03.01.2025	22.02.2025		100.00%		
20	Rehabilitation/Improvement and maintenance of 12.2 km rural roads in Puttalam District North Western Province. (203/LOT 1)	11.847	3-3.6	05.12.2023	06.08.2025	-		100.00%		
21	Rehabilitation/Improvement and maintenance of 18.3 km rural roads in Puttalam District North Western Province. (203/LOT 2)	17.883	3-4.0	05.12.2023	06.10.2025	-		100.00%		
22	Rehabilitation/Improvement and maintenance of 22.8 km rural roads in Puttalam District North Western Province. (203/LOT 3)	23.402	3-3.6	05.12.2023	06.12.2025	29.12.2025		100.00%		
23	Rehabilitation/Improvement and maintenance of 18..4 km rural roads in Hambanthota District Southern Province. (207/LOT 1)	18.320	3-4.5	08.04.2024	07.06.2025	17.07.2026		100.00%		

S.No.	Project Name	Length (km)	Width (m)	Date of Commencement	Target Completion Date	Revied Completion Date	Description	Progress as at 30.09.2026	Progress Photographs (Photo1)	Progress Photographs (Photo2)
24	Rehabilitation/Improvement and maintenance of 10.0 km rural roads in Hambanthota District Southern Province. (207/LOT 2)	9.650	3-4.5	08.04.2024	07.04.2025	07.08.2025	Work completed nd already handed over to road ownership .	100.00%		
25	Rehabilitation/Improvement and maintenance of 12.3 km rural roads in Hambanthota District Southern Province. (207/LOT 3)	11.800	3-4.5	08.04.2024	07.04.2025	04.07.2025		100.00%		
26	Rehabilitation/Improvement and maintenance of 21.7 km rural roads in Hambanthota District Southern Province. (207/LOT 4)	23.085	3-4.5	18.01.2024	19.05.2025	10.10.2025		100.00%		
27	Rehabilitation/Improvement and maintenance of 27.9 km rural roads in Hambanthota District Southern Province. (207/LOT 5)	28.433	3-4.5	18.01.2024	19.07.2025	18.11.2025		100.00%		
28	Rehabilitation/Improvement and maintenance of 20.80 km rural roads in Kaluthara District Western Province. (353942/LOT 1)	20.160	3-4.5	25.02.2024	27.02.2025	23.08.2025	Work completed and already handed over to road ownership	100.00%		
29	Rehabilitation/Improvement and maintenance of 19.41 km rural roads in Batticaloa District Eastern Province. (353952/LOT 1)	16.590	3-4.5	03.09.2024	02.09.2025	03.03.2026	EOT submitted, under evaluation. Work programme revised according to the submitted EOT.	89.70%		
30	Rehabilitation/Improvement and maintenance of 14.60 km rural roads in Batticaloa District Eastern Province. (353952/LOT 2)	14.100	3-4.5	03.09.2024	02.09.2025	18.02.2026	EOT submitted, under evaluation. Work programme revised according to the submitted EOT.	96.80%		

S.No.	Project Name	Length (km)	Width (m)	Date of Commencement	Target Completion Date	Revied Completion Date	Description	Progress as at 30.09.2026	Progress Photographs (Photo1)	Progress Photographs (Photo2)
31	Rehabilitation/Improvement and maintenance of 9.68 km rural roads in Batticaloa District Eastern Province. (353952/LOT 3)	14.130	3-4.5	03.09.2024	04.07.2025	15.04.2026	EOT submitted, under evaluation. Work programme revised according to the submitted EOT.	99.80%		
32	Rehabilitation/Improvement and maintenance of 9.78 km rural roads in Batticaloa District Eastern Province. (353952/LOT 4)	13.620	3-4.5	18.09.2024	19.07.2025	06.01.2026	Work complted and handed over to road ownership.	100.00%		
33	Rehabilitation/Improvement and maintenance of 9.11 km rural roads in Batticaloa District Eastern Province. (353952/LOT 5)	9.150	3-4.5	03.09.2024	04.07.2025	14.01.2026	Work complted and handed over to road ownership.	99.00%		
34	Rehabilitation/Improvement and maintenance of 10.21 km rural roads in Batticaloa District Eastern Province. (353952/LOT 6)	9.250	3-4.5	03.09.2024	03.09.2025	31.12.2025	Work complted and handed over to road ownership.	100.00%		
35	Rehabilitation/Improvement and maintenance of 8.20 km rural roads in Batticaloa District Eastern Province. (353952/LOT 7)	7.850	3-4.5	03.09.2024	04.07.2025	16.09.2025	Work completed and handed over to road ownership	100.00%		
36	Rehabilitation/Improvement and Maintenace of 19.10 km of Rural roads in Madirigiriya,Thamankaduwa, Lankapura and Hinguraggoda Divisional Secretariat in Polonnaruwa District in North Central Province (353937/LOT 1)	19.090	3-4.5	18.12.2024	19.04.2026	-	EOT Submitted , under evaluation. work programme revised according to the submitted EOT.	99.00%		
37	Rehabilitation/Improvement and Maintenace of 9.34 km of Rural roads in Dimbulagala & Walikanda Divisional Secretariat in Polonnaruwa District in North Central Province (353937/LOT 2)	9.410	3.5	18.12.2024	18.10.2025	28.02.2026	Work completed and already handed over to road ownership	100.00%		

S.No.	Project Name	Length (km)	Width (m)	Date of Commencement	Target Completion Date	Revied Completion Date	Description	Progress as at 30.09.2026	Progress Photographs (Photo1)	Progress Photographs (Photo2)
38	Rehabilitation/Improvement and Maintenace of 21.8 km of Rural roads in Dimbulagala, Diheaththakandiya, and Elahara Divisional Secretariat in Polonnaruwa District in North Central Province (353937/LOT 3)	22.550	3-4.5	30.09.2024	30.01.2026	30.01.2026	Work completed and already handed over to road ownership	100.00%		
39	Rehabilitation/Improvement and Maintenace of 8.17 km of Rural roads in Homagama Divisional Secretariat in Colombo District in Western Province (418541/LOT 1)	7.549	3-4.5	30.09.2024	01.08.2025	09.04.2026	Work completed and already handed over to road ownership	100.00%		
40	Rehabilitation/Improvement and Maintenace of 20.82 km of Rural roads in Homagama Divisional Secretariat in Colombo District in Western Province (418541/LOT 2)	16.061		18.12.2024	20.04.2026	22.02.2027	Works ongoing.EOT submitted, under evaluation. work ongoing.	85.01%		
41	Rehabilitation/Improvement and Maintenace of 17.06 km of Rural roads in Homagama and Seethawaka Divisional Secretariat in Colombo District in Western Province (418541/LOT 3)	16.278	3-4.5	30.09.2024.	31.01.2026	13.10.2026	EOT submitted, under evaluation. Work programme revised according to the submitted EOT.	98.20%		
42	Rehabilitation/Improvement and Maintenace of 14.46 km of Rural roads in Homagama and Seethawaka Divisional Secretariat in Colombo District in Western Province (418541/LOT 4)	13.791	3-4.5	18.12.2024	18.02.2026	15.11.2026	EOT submitted, under evaluation. Work programme revised according to the submitted EOT.	98.76%		
43	Rehabilitation/Improvement and Maintenace of 17.5 km of Rural roads in Seethawaka Divisional Secretariat in Colombo District in Western Province (446907/ LOT 1)	16.690	3-4.5	11.08.2025	12.12.2026	10.01.2027	Works ongoing	50.03%		
44	Rehabilitation/Improvement and Maintenace of 16.74 km of Rural roads in Akmeemana,Waduraba,Yakkalamulla and Habaraduwa Divisional Divisional Secretariat in Galle District in Southern Province (353940/LOT 1)	16.560	3-4.5	05.11.2024	08.03.2026	22.06.2026	EOT submitted, under evaluation. Work programme revised according to the submitted EOT.	93.00%		
45	Rehabilitation/Improvement and Maintenace of 14.63 km of Rural roads in Baddigama,Rathgama and Bope Poddala Divisional Secretariat in Galle District in Southern Province (353940/LOT 2)	14.550	3-4.5	05.11.2024	06.01.2026	22.05.2026	EOT submitted, under evaluation. Work programme revised according to the submitted EOT.	93.42%		

S.No.	Project Name	Length (km)	Width (m)	Date of Commencement	Target Completion Date	Revied Completion Date	Description	Progress as at 30.09.2026	Progress Photographs (Photo1)	Progress Photographs (Photo2)
46	Rehabilitation/Improvement and Maintenace of 12.35 km of Rural roads in Walevitiya, Divithura,Ambalangoda Divisional Secretariat in Galle District in Southern Province (353940/LOT 3)	12.340	3-4.5	05.11.2024	05.11.2025	05.07.2026	EOT submitted, under evaluation. Work programme revised according to the submitted EOT.	100.00%		
47	Rehabilitation/Improvement and Maintenace of 12.64 km of Rural roads in Thawalama,Nagoda Divisional Secretariat in Galle District in Southern Province (353940/LOT 4)	12.663	3-4.5	05.11.2024	05.11.2025	08.04.2026	EOT submitted, under evaluation. Work programme revised according to the submitted EOT.	96.44%		
48	Construction of Slope Protection for Road Dewala Junction to Ganewalpola Kakirawa Junction, via Mahapothana Ambewela up to Ihalagama Junction (Road Ref .No. WB/ NC/ MED/36) in Madawachchiya, Anuradhapura District (LK/RDA/416247/CW/RFQ)	0.000		24.12.2024	24.03.2025	-	Civil works completed	100.00%		
49	Rehabilitation/ Improvement of 14.40 Km of Rural Roads in Chavakachcheri, and Vadamaradchi East -Maruthankery Divisional Secretariat Jaffna District in Nothern Province (LK-RDA-405500- CW-LOT1)	19.516		25.02.2025	27.04.2026	16.09.2026	Work completed.	99.85%		
50	Rehabilitation/ Improvement of 6.20 Km of Rural Roads in Tellippalai, Uduvil, Point Pedro, and Karaveddi divisional secretariat in Jaffna district in Nothern Province (LK-RDA-405500- CW-LOT2)	7.045		25.02.2025	26.12.2025	04.03.2026	Work completed and already handed over to road ownership	100.00%		
51	Rehabilitation/ Improvement of 17.00 Km of Rural Roads in Karachchi, and Poonakary Divisional Secretariat in Kilinochchi District and Manthai East Divisional Secretariat in Mulaitivu District in Nothern Province (LK-RDA-405500- CW-LOT3)	16.972	3-4.5	25.02.2025	27.04.2026	05.12.2026	Works ongoing.	73.64%		
52	Rehabilitation/ Improvement of 13.90 Km of Rural Roads in Puththukudiiruppu, Maritaimpattu and Maritaimpattu Divisional Secretariat in Mullaitivu District in Nothern Province (LK-RDA-418325-CW-LOT1)	13.900	3-4.5	27.03.2025	26.03.2026	29/06/2026	Terminated	40.42%		

S.No.	Project Name	Length (km)	Width (m)	Date of Commencement	Target Completion Date	Revied Completion Date	Description	Progress as at 30.09.2026	Progress Photographs (Photo1)	Progress Photographs (Photo2)
3	Reconstruction of Bridge No. 51/1,53/1 & 55/2 on Jaffna - Ponnalal- Point Pedro Road (AB021) in Jaffna District, Northern Province (LK-RDA-474042-CW-LOT2)	-		30.10.2025	30.10.2026	-	Works ongoing.	73.18%		
4	Rehabilitation of Bridge No.4/1 on Thondaimamaru Vallai Thunnalal road and Bridge No. 14/2 on Chavakachchiri- Puloly Road in Jaffna District,Northern Province (LK-RDA-474042-CW-LOT3)	-		30.10.2026	30.04.2026	-	Works ongoing. EOT requested & under evaluation	97.00%		
5	Rehabilitation of Bridge No.4/2 Ekala Kotadeniyawa Road in Gampaha District Western Province (LK-RDA-489537-CW-LOT1)	-		24.12.2025	23.06.2027	21.12.2027	Work programme revised according to the EOT 1. Works ongoing.	15.00%		
6	Rehabilitation of Bridge No.1/2 on Dunagaha Nilpanagoda road & Bridge No.17/1 on NegamboGiriulla roadin Gampaha District Western Provins (LK-RDA- 474051-CW-LOT 1)	-		24.12.2025	23.11.2026	-	Work programme revised based on the submitted EOTs. Works ongoing.	33.50%		
7	Rehabilitaion of Bridge no. 11/2 and Bridge no. 11/3 on Weliwariya – Kirindiwela Road (b 472) in Gampaha District, Western Province. (LK-RDA- 474051-CW-LOT 2)	-		06.01.2026	05.10.2026	-	Work programme revised based on the EOT 1. Utility shifting is in progress.	28.50%		
8	Rehabilitaion of Bridge no. 11/3 on Udugampola – Divulapitiya road (b-430) and Bridge no. 25/6 on Negambo – Mirigama road (B- 324) in Gampaha District, Western Province. (LK-RDA - 462606-CW-LOT 1)	-		23.01.2026	22.01.2027	-	Works ongoing.	23.00%		
9	Rehabilitaion of Bridge no. 24/3 on Benthara – Uragaha – Elpitiya road (b-055) in Galle District, Southern Province. (LK-RDA - 474056-CW-LOT 1)	-		23.01.2026	22.01.2027	-	Works ongoing	31.63%		
10	Rehabilitaion of Bridge no. 52/12 on Maradankadawala –Habarana – Thirukkondimadu road (a- 001) Polonnaruwa District, North Central Province. .(LK-RDA - 510180-CW-LOT 3)	-		23.01.2026	22.11.2026	-	Design Revised. Work Progrmme need to be revised.	13.70%		
11	Rehabilitation of Bridge No. 1/5 on Kirindiwaita Ganemulla road in Gampaha District, Western Province (LK-RDA-510712- CW -LOT-01)			26.03.2026	25.03.2027		Works ongoing	12%		

S.No.	Project Name	Length (km)	Width (m)	Date of Commencement	Target Completion Date	Revied Completion Date	Description	Progress as at 30.09.2026	Progress Photographs (Photo1)	Progress Photographs (Photo2)
12	Rehabilitation of Bridge No. 31/4 and Bridge No.42/6 on Maradankadawala Habarana Thirukkondiyadimadu Road (A011) in Polonnaruwa District, North Central Province (LK-RDA-530369- CW -LOT-01)			22.06.2026	21.04.2027		Works ongoing. Mob advance paid.	27.23%		
13	Rehabilitation of Bridge No. 9/1 on Dikwella Jangula Thalpitigala Road (B100) in Badulla District Uva Provincce (LK-RDA-510727- CW -LOT-01)			22.06.2026	21.12.2026		Works ongoing	38%		
14	Rehabilitation of Bridge No. 75/1 on Katugastota - Kurunegala - Puttalam road (A010) in Kurunegala District, North Western Province (LK-RDA-510718- CW -LOT-01)			07.08.2026	06.05.2027		Contractor's mobilization is in progress.	3.00%		
	Consultancy Service			-	-	-		-		
1	Consultancy Services for Environment Social Screening of 200 km Rural Roads of Hambanthota,Monaragala and Puttalam District (562-CS-CQS)	200.00		25.01.2022	16.06.2022	-	Completed.	100.00%		
2	Selecting Consultancy Service for Construction Supervision of 76 km rural roads in Embilipitiya, Pelmadulla and Rathnapura Electrorates in Rathnapura District Sabaragamuwa Provinces.(252506-CS-CQS)	76.62		18.08.2022	18.02.2025	-	Completed.	100.00%		
3	Assessment of Environmental and Social Safeguards Compliance of Roads Selected for Retroactive Financeing (112-CS-CQS)	2.90		04.05.2022	06.09.2022	-	Completed.	100.00%		
4	Consultancy Services for Environment Social Screening of 615 km Rural Roads of Badulla,Colombo,Kalutara,Kandy Batticaloa,Polonnaruwa,Galle,Matara snd Kegalle District (348674/CS)	615.0		31.05.2023	31.08.2024	-		100.00%		
5	Supervision Consultancy for Rehabilitation Improvement and Maintenace of 320 km of Roads in Central and Uva Provinces. Contract No. LK/RDA/274950/CS/QCBS	320.0		10.10.2023	31.10.2026	-	On going.	79.00%		
6	Supervision Consultancy for Rehabilitation Improvement and Maintenace of 460 km of Roads in North Western, North Central, Northern and Eastern Provinces. (LK/RDA/251211/CS/QCBS)	460.0		07.10.2024	31.10.2026	-		65.00%		
7	Supervision Consultancy for Rehabilitation Improvement and Maintenace of 425 km of Roads in Western, Southern and Sabaragamuwa Provinces.(LK/RDA/251212/CS/QCBS)	425.0		23.10.2024	31.10.2026	-		74.00%		

Currently published Project Progress on RDA website can be viewed from (http://www.rda.gov.lk/source/project_details.htm).

Prepared by: H.M.C.H Herath
(MA-ICDP)

Checked by:Dilanka Sandeepani.
(MA- ICDP)

N.G.D. Sandeepani
Management Assistant

D.N.L.K Gannoruwa.
Project Director,
Inclusive Connectivity and Divelopment Project

D.N.L.K. Gannoruwa
Project Director
Inclusive Connectivity &
Development Project